CBF.AMC PROPOSED SCHEDULE PROGRESSIVE DESIGN-BUILD [PDB]

	Critical Dates: CBF.AMC Timeline - 2021-24 [9.2.21 draft]	Dates	Day	Cumul. Days	Cumul. Weeks	Cumul. Months
RFQ	Advertise RFQ	September 8, 2021	W	0	0.0	0.0
	Pre-Submittal Conference Meeting	September 24, 2021	F	16	2.3	0.5
	Pre-sub Boschma site walk	September 28, 2021	TU	20	2.9	0.7
	SOQ Submittals Due	October 12, 2021	TU	34	4.9	1.1
	• Score SOQ Submittals [10.13-10.26]	October 26, 2021	TU	48	6.9	1.6
	Rank SOQ Submittals	October 27, 2021	W	49	7.0	1.6
	Three Shortlisted Firms Notified	November 1, 2021	М	55	7.9	1.8
RFP	Publish RFP (to 3 finalists)	November 5, 2021	F	59	8.4	2.0
	Site Visits: Main Campus	November 9, 2021	TU	63	9.0	2.1
	Proprietary Meetings X3	November 12, 2021	F	66	9.4	2.2
	Last Day for Questions	November 16, 2021	TU	70	10.0	2.3
	Final Addendum	November 19, 2021	F	73	10.4	2.4
	Design and Price Proposals Due	November 23, 2021	TU	77	11.0	2.6
	Holiday Break [11.24-11.29]	November 29, 2021	М	83	11.9	2.8
	• Scoring Proposals [11.30-12.7]	December 7, 2021	TU	91	13.0	3.0
	Finalist interviews	December 9, 2021	TH	93	13.3	3.1
	Panelists scores due	December 14, 2021	TU	98	14.0	3.3
	Ranking Finalists	December 16, 2021	TH	100	14.3	3.3
	Announce Successful D/B Team	December 21, 2021	TU	105	15.0	3.5
	Holiday Break [12.22-1.3.2022]	January 3, 2022	М	118	16.9	3.9
	• Negotiations [1.4.2022-2.8.2022]	February 8, 2022	TU	154	22.0	5.1
	Execute contract	February 15, 2022	TU	161	23.0	5.4
NTP/D	NTP Phase-I Design	February 15, 2022	TU	161	23.0	5.4
	 GMP @ 45% overall design, 100% site grading design 	May 12, 2022	TH	247	35.3	8.2
	Grading Permit	May 12, 2022	TH	247	35.3	8.2
	Negotiate GMP	June 24, 2022	F	290	41.4	9.7
NTP/C	NTP Phase-II Construction	June 24, 2022	F	290	41.4	9.7
	Site grading permit issued	July 1, 2022	F	297	42.4	9.9
	• Early site work [7.1.2022-10.31.2022]	October 31, 2022	М	419	59.9	14.0
	Complete Design All permits [6.24.2022-4.1.2023]	April 1, 2023	SA	571	81.6	19.0
	Substantial Completion Building	July 31, 2024		1,058	151.1	35.3
	Occupancy [AUG-DEC 2024]	December 29, 2024		1,209	172.7	40.3
Proposed Schedule - September 8, 2021 - December 29, 2024				1,209	172.7	40.3